

CRONOGRAMA FÍSICO-FINANCEIRO (GLOBAL)

**REFORMAS E PPCI - EMEF MONTEIRO LOBATO
LINDOLFO COLLOR, RS**

ITEM	DESCRIÇÃO DOS SERVIÇOS	VALOR (R\$)	% ITEM	ETAPA 1 (30 dias)		ETAPA 2 (60 dias)		ETAPA 3 (90 dias)		ETAPA 4 (120 dias)		Total	
				VALOR (R\$)	%	VALOR (R\$)	%	VALOR (R\$)	%	VALOR (R\$)	%	VALOR (R\$)	%
1	SERVIÇOS PRELIMINARES E DE APOIO	R\$ 23.056,59	6,09%	R\$ 5.764,15	25,00%	R\$ 5.764,15	25,00%	R\$ 5.764,15	25,00%	R\$ 5.764,15	25,00%	R\$ 23.056,59	100,00%
2	REDES PLUVIAIS	R\$ 55.018,41	14,52%	R\$ 22.007,36	40,00%	R\$ 16.505,52	30,00%	R\$ 16.505,52	30,00%			R\$ 55.018,41	100,00%
3	PPCI	R\$ 128.050,96	33,80%	R\$ 38.415,29	30,00%	R\$ 38.415,29	30,00%	R\$ 51.220,38	40,00%			R\$ 128.050,96	100,00%
4	CERCAMENTO	R\$ 39.803,96	10,51%	R\$ 19.901,98	50,00%	R\$ 11.941,19	30,00%	R\$ 7.960,79	20,00%			R\$ 39.803,96	100,00%
5	PAVIMENTAÇÃO ACESSO GINÁSIO	R\$ 14.919,96	3,94%							R\$ 14.919,96	100,00%	R\$ 14.919,96	100,00%
6	QUADRA DE AREIA	R\$ 21.157,58	5,58%							R\$ 21.157,58	100,00%	R\$ 21.157,58	100,00%
7	DRENAGEM PÁTIO CENTRAL	R\$ 6.526,80	1,72%			R\$ 6.526,80	100,00%					R\$ 6.526,80	100,00%
8	REPAROS GINÁSIO	R\$ 75.731,31	19,99%			R\$ 26.505,96	35,00%	R\$ 26.505,96	35,00%	R\$ 22.719,39	30,00%	R\$ 75.731,31	100,00%
9	PAVIMENTAÇÃO NOVA PARADA DE ÔNIBUS	R\$ 14.567,35	3,85%							R\$ 14.567,35	100,00%	R\$ 14.567,35	100,00%
Valores totais		R\$ 378.832,92	100,00%	R\$ 86.088,78	22,72%	R\$ 105.658,91	27,89%	R\$ 107.956,80	28,50%	R\$ 79.128,43	20,89%	R\$ 378.832,92	100,00%
Valor acumulado				R\$ 86.088,78	22,72%	R\$ 191.747,69	50,61%	R\$ 299.704,49	79,11%	R\$ 378.832,92	100,00%		


 Engº Civil William Eduardo Weller
 Resp. Técnico - CREA/RS 149.345



